

ID	Task Name	Duration	Start	Finish	Predec	Oct 15, '17							Oct 22, '17							Oct 29, '17							Nov 5, '17							Nov 12, '17						
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	Survey	5 days	Mon 10/16/17	Fri 10/20/17		[Task Bar]																																		
2	Mobe & Material Delivery	1 day	Mon 10/23/17	Mon 10/23/17	1																																			
3	Sawcut, Erosion Control & Setup	1 day	Tue 10/24/17	Tue 10/24/17	2																																			
4	* Hot Tap + Start Mainline	5 days	Wed 10/25/17	Tue 10/31/17	3																																			
5	Services	3 days	Wed 11/1/17	Fri 11/3/17	4																																			
6	Test/Chlorinate	3 days	Mon 11/6/17	Wed 11/8/17	5																																			
7	Tie-in	1 day	Thu 11/9/17	Thu 11/9/17	6																																			
8	Plumbing Connection	1 day	Fri 11/10/17	Fri 11/10/17	7																																			
9	Prep+Pave	2 days	Mon 11/13/17	Tue 11/14/17	8																																			
10	Clean-up/Yard Restoration	1 day	Wed 11/15/17	Wed 11/15/17	9																																			

\* May do HOT TAPS (2 EACH) on Wed, 10-18, and Thurs (10-19) IF Raining.

Project: 6th Waterline Replacement - 1 Date: Fri 10/13/17	Task Split	Progress Milestone	Summary Project Summary	External Tasks External Milestone	Deadline
--	---------------	-----------------------	----------------------------	--------------------------------------	----------